

APRAHAMIAN 141 BEACHSIDE

ID	Task Name	Duration	Start	Finish	August	September	October	November	December
					Aug	Sep	Oct	Nov	Dec
1	PERMIT	12 days	Thu 9/1/05	Fri 9/16/05	1	12 days			
2	CONCRETE & BLOCKWORK	95 days	Mon 9/19/05	Fri 1/27/06		2	95 days		
3	POOL SHELL	10 days	Mon 11/14/05	Fri 11/25/05				3	10 days
4	ROOF TRUSSES & DRY-IN	20 days	Mon 1/16/06	Fri 2/10/06					
5	ROUGH CARPENTRY	55 days	Mon 2/13/06	Fri 4/28/06					
6	RAFTER TAILS	30 days	Mon 2/13/06	Fri 3/24/06					
7	WINDOWS & DOORS	20 days	Mon 3/20/06	Fri 4/14/06					
8	M.E.P TRADES ROUGH-IN	30 days	Mon 3/20/06	Fri 4/28/06					
11	STUCCO	40 days	Mon 4/17/06	Fri 6/9/06					
9	INSULATION	5 days	Mon 5/1/06	Fri 5/5/06					
10	DRYWALL	20 days	Mon 5/8/06	Fri 6/2/06					
12	FINISH CARPENTRY	60 days	Mon 6/5/06	Fri 8/25/06					
16	EXTERIOR PAINTING	40 days	Mon 6/12/06	Fri 8/4/06					
13	INTERIOR STONE FLOORS & BATHS	30 days	Mon 7/3/06	Fri 8/11/06					
15	CABINETS & CASEWORK	25 days	Mon 7/17/06	Fri 8/18/06					
17	EXTERIOR CAST STONE	40 days	Mon 7/31/06	Fri 9/22/06					
14	WOOD FLOORS	20 days	Mon 8/14/06	Fri 9/8/06					
19	COUNTERTOPS	20 days	Mon 8/21/06	Fri 9/15/06					
18	INTERIOR PAINTING	70 days	Mon 8/28/06	Fri 12/1/06					
23	LANDSCAPE & IRRIGATION	25 days	Mon 9/25/06	Fri 10/27/06					
21	M.E.P. TRIM-OUT	25 days	Mon 10/30/06	Fri 12/1/06					
24	DRIVEWAY	15 days	Mon 10/30/06	Fri 11/17/06					
22	FINISH HARDWARE	15 days	Mon 11/13/06	Fri 12/1/06					
25	POOL FINISH, FILL & START-UP	5 days	Mon 11/20/06	Fri 11/24/06					
20	APPLIANCES INSTALLED	5 days	Mon 11/27/06	Fri 12/1/06					
26	FINAL INSPECTIONS & C.O.	10 days	Mon 12/4/06	Fri 12/15/06					
27	FINAL CLEAN	5 days	Mon 12/18/06	Fri 12/22/06					